



Jolly, Becky <becky.jolly@dnr.iowa.gov>

Anderson Excavating C&D Landfill - 78-SDP-04-89 - Final Cover Repair Plan October Status Update

1 message

Collier, Christine <CCollier@scsengineers.com>

Fri, Oct 2, 2026 at 8:41 AM

To: "Rath, Brian" <brian.rath@dnr.iowa.gov>

Cc: Becky Jolly <becky.jolly@dnr.iowa.gov>, Virginia Anderson <misspixie_64@yahoo.com>, "Marczewski, Sean" <SMarczewski@scsengineers.com>, "Calhoun, Chris" <CCalhoun@scsengineers.com>

Brian –

In accordance with the monthly Anderson Excavating C&D Landfill final cover repair plan status update requirement outlined in correspondence dated May 20, 2026 (Doc #117181), please see the October update below.

SCS Engineers staff were on site on September 10th and 11th to observe the trees that were removed on September 9th by Anderson Excavating staff and to observe the over-excavation of the ruts in the southeast area. Compaction tests were then performed on material being replaced in the ruts for the two-foot compacted layer. The two-foot uncompacted layer was then placed. Detailed information will be submitted in the construction documentation report. Iowa then had the third rainiest month in recorded history which has delayed any further work. The site semi-annual inspection will be completed on Friday, October 9th at which time it will be assessed if the site conditions allow for efforts to continue.

Please let us know if you have any questions.

Thank you

**Christine L. Collier, P.E.**

Project Director

ccollier@scsengineers.com

O: (515) 631-6161

M: (515) 418-0677

[1690 All-State Court, Suite 100](#)[West Des Moines, Iowa 50265](#)

