SCS ENGINEERS

Transmittal

West Des Moines, IA

PROJECT: Mahaska Co,FY25 Env Comp,IA

ozoo 4000 oz

4/30/2025

00002

27224360.25

SUBJECT: Mahaska County Sanitary

Landfill, Closed MSWLF Units - 62-SDP-07-93P - Spring 2025

Inspection Report

PURPOSE: For your approval VIA: Info Exchange

FROM

NAME	COMPANY	EMAIL	PHONE
Isaac Creech West Des Moines, IA	SCS Engineers	ICreech@scsengineers.com	+1-515-415-9211

DATE:

TRANSMITTAL ID:

TO

NAME	COMPANY	EMAIL	PHONE
Mike Smith 502 East 9th Street Des Moines IA 50319- 0034 United States	Iowa, State of	mike.smith@dnr.iowa.gov	515-725-8200
Becky Jolly		becky.jolly@dnr.iowa.gov	

REMARKS: Good afternoon Mike,

Please find available for download the Spring 2025 Inspection Report for the Mahaska County Closed Landfill Sites. Let us know if you have any questions or comments.

Thank you,

Isaac Creech, E.I.T.
Associate Professional
1690 All-State Court, Suite 100
West Des Moines, IA 50265
(515) 631-6160 (Office)
(515) 415 -9211 (W)

icreech@scsengineers.com

www.scsengineers.com

Transmittal

DATE: 4/30/2025 TRANSMITTAL ID: 00002

DESCRIPTION OF CONTENTS

QTY	DATED	TITLE	NOTES
1	4/30/2025	Mahaska County Sanitary Landfill, Closed MSWLF Units - 62-SDP-07-93P - Spring 2025 Inspection Report 04.30.2025.pdf	

COPIES:

Joe Farris (Mahaska County Solid Waste Management

Commission)

Christine Collier (SCS Engineers)
Nathan Ohrt (SCS Engineers)
Isaac Creech (SCS Engineers)

Environmental Consultants & Contractors

SCS ENGINEERS

April 30, 2025 File No. 27223216.25

Mr. Mike Smith Iowa Department of Natural Resources Land Quality Bureau 6200 Park Ave Des Moines, Iowa 50321

Subject: 2025 Annual Inspection Report

Mahaska County Sanitary Landfill

Meinders/Den Hartog/Original/C&D Sites - Closed

Permit No. 62-SDP-07-93C

Dear Mr. Smith:

This correspondence documents the semi-annual inspection required by the facility's lowa Department of Natural Resources (DNR) Sanitary Disposal Project Closure Permit and the Iowa Administrative Code. The inspection was conducted on April 3, 2025, by Isaac Creech (SCS Engineers) to evaluate the site's general conformance with the closure permit and the approved plans and specifications. A map showing the closed areas of the Original/C&D and Hartog & Meinders municipal solid waste landfill (MSWLF) units is attached for reference (Figure 1). A copy of the observation checklist used during the inspection is included as Attachment A. This checklist provides a summary of noteworthy observations from the inspection.

The observations presented in this correspondence are based upon data obtained from the field observations made at the site, conversations with the Landfill Manager, and from information sources discussed herein. This inspection provides a snapshot in time of the conditions present at the time of the site walkover and does not reflect variations in conditions that may occur throughout the year.

If you have any questions regarding this submittal, please contact us at (515) 631-6160.

Sincerely,

Isaac A. Creech, E.I.T. Associate Professional SCS Engineers

Isaac Guech


Christine L. Collier, P.E. Senior Project Manager SCS Engineers

misting of Collier

IAC/KDP/CLC

cc: Mr. Joe Farris, Landfill Manager, Mahaska County Sanitary Landfill

Engineer's Certification



I hereby certify that this document was prepared by me or under my direct supervision and that I am a duly licensed Professional

Engineer under the laws of the state of Iowa. Christine L.

Collier, P.E.

Digitally signed by Christine L. Collier, P.E. Date: 2025.04.30 13:25:37 -05'00'

Christine L. Collier

Date

My license renewal date is: December 31, 2025

Pages or sheets covered by this seal:

ΑII





Legend

Approximate Monitoring Well Location

--- C&D Site Waste Boundary

---- Hartog Site Waste Boundary

--- Meinders Site Waste Boundary

--- Original Site Waste Boundary

Approximate Property Boundary - Hartog & Meinders Site
Approximate Property Boundary - Original & C&D Site

Mahaska County Sanitary Landfill Binns & Stevens Site Oskaloosa, Iowa Project No: 27224360.25 Drawing Date: April 2025



337.5 1,350

SCS ENGINEERS

ATTACHMENT A

OBSERVATION CHECKLIST

SCS Engineers

1690 All-State Court, West Des Moines, Iowa 50265 Sanitary Landfill Inspection					
Permit #: 62-SDP-07-93C					
Facility Name: Mahaska County Sanitary Landfill	Responsible Official: Joe Farris				
	Address: 2979 US Hwy 63, Oskaloosa, IA 52577				
•	Phone: (641) 673-9266				
	Date Last Inspection: April 11, 2024				
	Date This Inspection: April 3, 2025				
(0.12) 070 3200	7, p. 11 - 5, 2025				
At the Time of this I					
a Facility neverannel presents Los Farris	Surface conditions: Dry				
Facility personnel present: Joe Farris	conditions: Dry • Ambient				
Wind direction and speed: From NW, 12 mph	temperature: 37°F, Cloudy				
Yes – compliance was being achieved; No – c					
N/A – not applicable or not observed; PND –	previously noted deficiency (PND).				
Observation	ns				
,	es No N/A PND Item				
1. Fill Cover: final	10. Special Waste Handling				
2. Control of Face					
3. Compaction	12. Operator Certification				
4. Cover erosion; Ponding	13. Staffing				
5. Drainage into fill	14. Equipment Backup/Maintenance				
6. Leachate Mgmt. & Control	15. Interior Roads				
	16. Perimeter fence, gate, signs, wells				
8. Wet Weather Area	17. Photos taken				
9. Construction & Demolition Area					
Comments: The comments below correspond to the numbered observation items listed above.					
1. The final cover areas of the Original, C&D, and Meinders sites had final cover that was in good condition. Minor bare spots were present at the Original Landfill sites. The Hartog site has been reseeded and agricultural lime has been applied; vegetation has yet to become fully established. An effort should continue to be made to further establish vegetation in areas where needed. Mowing is completed annually for the Meinders, Original, and C&D sites, no signs of tree and brush vegetation regrowth was observed.					
4. Ponding was not present on the surface of the C&D, Meinders, Original and Hartog sites at the time of the inspection. Erosion was not evident during the inspection.					
6. There were no leachate seeps present at the time of the inspection.					
16. Perimeter fence, gates, and signs were in good working order.					
2 2 2 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3					
AUTHENTICATION					
INSPECTOR Isaac A. Creech, E.I.T.	Date: 4/4/2025				

REVIEWER

Christine L. Collier, P.E.

Date: 4/29/2025