Berg, Carl <carl.berg@dnr.iowa.gov>

Grundy Center Water Supply Sanitary Survey

1 message

Public Works Dan Bangasser <publicworks@grundycenter.com> Mon, Jan 12, 2026 at 8:48 AM
To: Carl Berg <carl.berg@dnr.iowa.gov>

Carl,

This email is in response to the Summary of Requirements from our Water Supply Sanitary Survey.

Item 2A, We have purchased a scale and a hand scoop. The scoop will be marked so we can more accurately and consistently determine the amount of ortho-phosphate added to the solution tank when it's refilled.

Item 4A, We have purchased stainless steel mesh screen. The screen will be installed at the end of the overflow pipe when weather allows us to do so.

Let me know if there's anything you need added to these requirements, thank you.

Dan Bangasser

Public Works Director

City of Grundy Center

703 F Ave

Suite #2

Grundy Center, IA 50638

(319) 825-6118

Please Note: my email has changed to publicworks@grundycenter.com

This message may contain confidential and/or proprietary information, and is intended for the person/entity to whom it was originally addressed. Any use by others is strictly prohibited.