90623

3510 Division Street
Burlington, IA 52601

Phone: 319-753-8176
Email: Howej@burlingtoniowa.org

City of Burlington
A Great Place to Live, Work and Play

WW
CSO

Deborah Quade
Field Office #6 Supervisor
Iowa Department of Natural Resources
1023 W. Madison St.
Washington, Iowa 52353

DOCUMENT INFORMATION

Reference Documents:	NPDES# 8156001 Consent Order No. 2007-WW-22-A3 (specifically item #9)
Document Name:	Cascade Watershed CSO elimination phase II status update
Document Date:	2 December 2016

Dear Ms. Quade,

I am writing to introduce myself as the new city engineer, and provide a status update on the city's CSO elimination consent order.

FYE excavating is actively working to complete phase II of the Cascade basin separation. Item #9 in the consent order states that the phase II effort shall be complete by 31 December 2016 (with the exception of interceptor tanks). Given the current progress and pace, completion within the allotted timeframe is doubtful. We anticipate the Cascade Watershed CSOs will be eliminated no later than 31 May 2017. Please provide direction on your preferred method to resolve this issue.

I will continue to provide updates as specified in the consent order, along with status updates during major milestones within the overall effort. If you have any questions or concerns please feel free to call or email the undersigned.

Sincerely,

Jesse Howe, P.E.
City Engineer

cc: Nick MacGregor - Public Works Director
Bob Wright – Engineering Manager
Terry Jones
Jeff Thomann
File