Wash. ww

Brandt, Paul [DNR]

From: Fred Doggett [fdoggett@washingtoniowa.net]
Sent: Thursday, July 19, 2012 6:05 AM
To: Brandt, Paul [DNR]
Cc: Brent Hinson; Matt Kasper; Steve Troyer; Rob Baker
Subject: Washington start up

Hi Paul,

Here is what is happening the week of July 23, 2012. We plan to pump solids from our old sludge storage tank over to the new WWTP on the 23rd. The UV equipment will be checked out on the 24th. The contractor pumped water out of the EQ basin through the new WWTP and is holding it in the effluent tank. This water will be used to check out the UV equipment and then discharged to the creek. Our effluent sampler will be running during this time. On the 25th (possibly sooner, 23rd or 24th) the contractor plans to divert some of the incoming influent over to the new plant and start seeding the tanks. It's unknown at this time when all the flow will be diverted to the new WWTP. I'll keep you posted on the progress of start up. If you have any questions please respond to this e-mail, stop by, or give me a call 653-2638. Thanks.

Fred E. Doggett, WWTP Supt
City of Washington, IA
215 East Washington Street
Washington, IA 52353
Phone (319) 653-2638
Fax (319) 653-5273